



Broadwindsor Group Parish Community Land Trust

Update October 2022

As at the 6th October meeting, the contractors are two and a half weeks behind the contract programme, partly due to adverse weather (bricklaying cannot be carried out in wet conditions). The target completion date is 21 April 2023.

The first “considerate contractor” scheme visit scored an excellent 41 points.

Progress continues on all units with superstructure masonry (brickwork and blockwork). Some units are now up to roof level.

The Homemaking project volunteers are recycling pallet wood to create hedgehog boxes and will be creating kits for bird boxes for a planned community workshop event.



